



Permits & Timeline

Permits

Demolition

BLD CDEM 20110001

Issuance: 1/14/21

Foundation/Underground

BLD CDEM 20110001

Issuance: 2/19/21

Master (Vertical)

BLD CADD 20110001

Issuance: 6/11/21

Timeline

1. Mobilization to site: 2/1/21
2. Demolition start: 2/8/21
3. Demo substantial completion: 3/5/21
4. Utility relocation Start: 3/15/21
5. Utility substantial completion: 4/26/21
6. Vibro soil improvement: 05/03/21-5/18/21
7. Masonry start: 5/19/21 thru September
8. First steel delivery: 06/17/2021
9. PEMB phase 1 steel erection: 7/8/2021
10. Building shell completion: Dec 2021
11. Interior finishes January to May 2022
12. Close-out/ punch list/ TCO/CO – May to August 2022





Ground Breaking Ceremony



Florida Panthers Host Ceremonial Groundbreaking at FTL War Memorial

Baptist Health IcePlex Announced as Future Team Practice Facility Panthers Foundation Youth Hockey Scholarship's First Recipients Introduced with Special Jersey Presentation

by Florida Panthers / @FlaPanthers / FloridaPanthers.com

🕒 May 25, 2021



THIS IS FLORIDA PANTHERS TERRITORY

Construction Progress



THIS IS FLORIDA PANTHERS TERRITORY



Questions?



THIS IS FLORIDA PANTHERS TERRITORY